BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Providing Basic Amenities, Procurement of Dustbins and SWM works in Ward No. 03, Attur.

Client name : Executive Engineer, Yelahanka Project Division, BBMP, Bangalore.

Contractor : M/s KRIDL, Bangalore

Project Start Date : 15/04/2018

Project End Date : 28/08/2019

Project Length in Months : 5 Months

Sl No	Description of Work	Unit	BOQ Qty	Qty of Work done	% of Work done	Start Date	End Date	No. of Working Days	Apr-18	May-18	Jun-18	Jul-18	Aug-18	% Completed
1	Supplying ,installation ,Commissioning and Testing CP PLUS 3 MP , 50 meters ip bullet camera,1/3" 3MP PS CMOS Image Sensor,Max 25fps@3MP, 25/30fps@1080P,H.264, H.264H, H.264B , MJPEG dual-codec encoding,DWDR, Day/Night(ICR), 3DNR, ROI, AWB, AGC, BLC, HLC,3.6mm fixed lens (6mm optional),IR Range of 50 Mtrs, IP67, SD Card, PoE,Mobile Software: ICMOB, gCMOB,CMS Software: KVMS Pro, vOptimus Pro inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	75.00	75.00	100	15/04/2018	28/08/2018	135						100
2	Supplying ,installation ,Commissioning and Testing CP PLUS 32 Ch. H.265 4K Network Video Recorder Up to 32 channel IP camera input H.265/H.264 dual codec decoding Up to 8Mp resolution preview and playback Max 200Mbps incoming bandwidth Support 4 SATA HDDs up to 24TB, 2 USB(1 USB3.0) HDMI / VGA simultaneous video output Support Multi-brand network cameras ONVIF Version 2.4 conformance Mobile Software: ICMOB, gCMOB inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	3.00	3.00	100	15/04/2018	28/08/2018	135						100
3	Supplying ,installation ,Commissioning and Testing Netgear ReadyNAS 4-Bay Diskless Network Attached Storage for Personal Cloud by Netgear inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	3.00	3.00	100	15/04/2018	28/08/2018	135						100
4	Providing and Supplying NAS hard disk drives 6 TB inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	12.00	12.00	100	15/04/2018	28/08/2018	135						100
5	Supplying ,installation ,Commissioning and Testing D-Link 24-Port Gigabit Switch With 4 Combo SFP Ports inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	1.00	1.00	100	15/04/2018	28/08/2018	135						100
6	Supplying ,installation ,Commissioning and Testing D-Link 8-Port Gigabit Switch With 2 Combo SFP Ports inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	25.00	25.00	100	15/04/2018	28/08/2018	135						100
7	Providing and Supplying CAT6 OUT Door 305 mtr Cable Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	15.00	15.00	100	15/04/2018	28/08/2018	135						100
8	Providing and Fixing Media converter Giga Dlink inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	25.00	25.00	100	15/04/2018	28/08/2018	135						100

Asst. Executive Engineer
Project Div...

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Providing Basic Amenities, Procurement of Dustbins and SWM works in Ward No. 03, Attur.

Client name : Executive Engineer, Yelahanka Project Division, BBMP, Bangalore.

Contractor : M/s KRIDL, Bangalore

Project Start Date : 15/04/2018

Project End Date : 28/08/2019

Project Length in Months : 5 Months

Sl No	Description of Work	Unit	BOQ Qty	Qty of Work done	% of Work done	Start Date	End Date	No. of Working Days	Apr-18	May-18	Jun-18	Jul-18	Aug-18	% Completed
9	Providing and Fixing OFC cable single mode 6 core inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	Rmtr	12800.00	12800.00	100	15/04/2018	28/08/2018	135						100
10	Providing Cctv MS poles with camera fixing brackets, 5 to 6 mtr height Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	25.00	25.00	100	15/04/2018	28/08/2018	135						100
11	Providing and Fixing MS Boxes for Poles with rust proof powder coating Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	25.00	25.00	100	15/04/2018	28/08/2018	135						100
12	Providing and Fixing Electrical work for boxes for power supply, fixing PVC Boards with three pin socktes and switches with protection MCB and cabling to street light electrical poles as per the direction of Engineer in Charge	No	25.00	25.00	100	15/04/2018	28/08/2018	135						100
13	Providing Internet charges connecting CCTV with IP Based for one month	No	12.00	12.00	100	15/04/2018	28/08/2018	135						100
14	Providing and Fixing SFP-LX-SM GIGA MODULE Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	50.00	50.00	100	15/04/2018	28/08/2018	135						100
15	Providing and Fixing Fibre Optic PATCH Chords Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	50.00	50.00	100	15/04/2018	28/08/2018	135						100
16	Supplying ,installation ,Commissioning and Testing UPS 2 KVA with two batteries Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	1.00	1.00	100	15/04/2018	28/08/2018	135						100

Asst. Executive Engineer
Project Division
Yelahanka

BRUHAT BANGALORE MAHANAGARA PALIKE

of Work: Providing Basic Amenities, Procurement of Dustbins and SWM works in Ward No. 03, Attur.

nt name : Executive Engineer, Yelahanka Project Division, BBMP, Bangalore.

Contractor : M/s KRIDL, Bangalore

Project Start Date : 15/04/2018

Project End Date : 28/08/2019

Project Length in Months : 5 Months

Sl No	Description of Work	Unit	BOQ Qty	Qty of Work done	% of Work done	Start Date	End Date	No. of Working Days	Apr-18	May-18	Jun-18	Jul-18	Aug-18	% Completed
17	Erecting of pole .The pole shall be erected n cement concrete work(1:2:4) including earthwork excavation and refilling of planting depth of the pole to the ground level and the copping CC shall be upto 0.6m above ground level as per IS 2713-7.1 Erection of lightduty pole on footpath a) 7.5m as per IS 410 Sp 5 charges as per the direction of Engineer in Charge	No	25.00	25.00	100	15/04/2018	28/08/2018	135						100
18	Providing and Fixing HDMI Cables 10 Mtrs inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	3.00	3.00	100	15/04/2018	28/08/2018	135						100
19	Supplying ,installation ,Commissioning and Testing Video Manager Application Software for Display and Management of Camera on Video Display Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	3.00	3.00	100	15/04/2018	28/08/2018	135						100
20	Supplying ,installation ,Commissioning and Testing of 43" LED TV – Reputed make Sony/Samsung/LG inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	3.00	3.00	100	15/04/2018	28/08/2018	135						100
21	Supplying ,installation ,Commissioning and Testing Server rack 15u Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge	No	1.00	1.00	100	15/04/2018	28/08/2018	135						100
22	Supplying of dustbin for collection dry and wet waste for segregation, (Fiber dustbin Modern Type 3.0-3.75ft) inclusive of all taxesand transportation charges as per the direction of Engineer in Charge	No	5.00	5.00	100	20/08/2018	28/08/2018	9						100

= Planned %

= Executed %

Newzen Consultants Bangalore

AEE
Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore